CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2015 Certified Company
NABL Accredited As Per ISO/IEC : 17025:2005 Laboratory

JAS-ANZ
ISO 9001:2000 CERTIFIED

Name of Work : Construction of Dhyana mandira at JP Park Phase II in Ward no.17.

Name of Client	:	**Executive Engineer,** Rajarajeshwari Nagara Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. B.N Girish,** **SKS Infrastructure Pvt. Ltd.** #180, K.G Nagar, 1st Main Road, Bangalore-560019.
Total Cost	:	Rs.32.43 Lakhs
Date of Inspection	:	21.02.2019
Status of Bill	:	2nd & Final Bill
In the Presence of	:	(a) **Assitant Engineer (W. No. 17),** BBMP, Bangalore.
	:	(b) **Mr. Raghu H S,** Engineer M/s Civil Quality Consultants And Engineers,

PMC Compliance Report

Sl.No	Description of the Item	Unit	Quantity		Comments / observations
1	KSRB 2-1.1: Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing	Cum	1358.62	:	Work done up to the billed quantity and Quality is satisfactory
2	KSRB 2-2.2 : Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in Hard soil not exceeding	Cum	750.96	:	Work done up to the billed quantity and Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Office & Laboratory : # 133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore - 560 056.
e-mail:civilqualityconsultants@gmail.com Ph: 080-23240644 / Mob: 8553518550

Scanned by CamScanner

3	KSRRB M100-1 & M100-4.1. Conveying by Loading and unloading of moorum. Placing tipper at loading point, loading with front end loader, dumping,	Sqm	911.68	:	Work done up to the billed quantity and Quality is satisfactory
4	KSRB-3.2 : Providing and injecting chemical emulsion for Pre-constructional anti-termite treatment, creating continuous chemical barrier under and	Sqm	14.23	:	Work done up to the billed quantity and Quality is satisfactory
5	KSRB 4.2.1 : Providing and laying in position plain cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates	Cum	112.30	:	Work done up to the billed quantity and Quality is satisfactory
6	KSRB 4-6.1: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete	Sqm	92.46	:	Work done up to the billed quantity and Quality is satisfactory
7	KSRB - 4.6.4: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for	Sqm	81.10	:	Work done up to the billed quantity and Quality is satisfactory
8	KSRB 4-6.7 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides	Sqm	39.90	:	Work done up to the billed quantity and Quality is satisfactory
9	KSRB 4.2.11 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC, cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine	Cum	29.68	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned by CamScanner

10	KSRB 4-6.10: Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all	Sqm	29.68	:	Work done up to the billed quantity and Quality is satisfactory
11	KSRB 4-2. 12 :Extra for providing throating or drip moulding to R.C.C chajja with plastering (labour charges only) as per specifications. (P.No.14,	Mtr	3.60	:	Work done up to the billed quantity and Quality is satisfactory
12	KSRB - 4.9.2: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking,	Tonne	2.90	:	Work done up to the billed quantity and Quality is satisfactory
13	KSRB 2.3: Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. In depth, compacting each deposited layer by ramming after	Cum	888.52	:	Work done up to the billed quantity and Quality is satisfactory
14	KSRB 5-14: Providing and constructing Precast concrete solid blocks with compressive strenght not less than 35Kg/sqm with cement mortar 1:4 masonry (quion, Jamb, closer blocks) with	Sqm	27.86	:	Work done up to the billed quantity and Quality is satisfactory
15	KSRB 5.3-3 Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:8, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing	Cum	130.87	:	Work done up to the billed quantity and Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned by CamScanner

16	Providing & fixing of glazed 2 Track-2 Panel Sliding Windows made out of multi Chamered uPVC section with TPV gaskets having isolated drainage and reinforced with Galvanized iron profiles through out the window .The outer frame having a overall size of 60x45 mm with	Sqm	3.00	:	Work done up to the billed quantity and Quality is satisfactory
17	KSRB - 7.9: Providing and fixing M.S.grill work for windows and ventilators weighing 21 kg/sqm using M.S. flats, or M.S.square rods, or combination of M.S.flats and square rods as per approved design, drawing including cutting	Kgs	126.00	:	Work done up to the billed quantity and Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧಿಯಂತರರು
ಯಲಹಂಕಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Authorised Signatory
For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Scanned by CamScanner